RASTA
CENTER FOR ROAD TECHNOLOGY

BRUHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl.No	Item	Description
1	Name of Work	Improvements to Roads at Ward.No.7 Byatarayanapura in Kallappa, Munagurappa & Hoysala Layout Sl. No.84
2	Estimate Cost	20.00 Lakhs
3	Administrative Approval No and Date	BBMP/JC/YNK.ZONE/AA/882/2012-13, dt.05.02.2013
4	Technical sanction No. and Date	BBMP/SE/YNK.ZONE/TS/66/2012-13, dt.06.02.2013
5	Job Code No. and P Code No.	007-13-000027, P-2201
6	Tender Direct Entrested to KRIDL	Technical Manager KRIDL (West)
7	If Tender, Tender Notification No. Date and Publication in daily news Paper	-
8	Tender Approved Details	-
9	Work Order No and Date	EE/BTP/KRIDL/WO/330/2013-14, Dt.28.02.2013
10	Stipulation time of Completion	90 Days
11	Actual Date of Commencement	Data Not available
12	Actual Date of Completion	28.07.2014
13	Delay if Any	-
14	Reason if Any	-
15	Payment made till date	-
16	BR NO. and Date	259, Dt.01.08.2014
17	Status of work	Completed
18	Photograph verfied	Yes
19	Date of Inspection	09.12.15
20	MB No. and Page No.	1842 page no. 184132
21	Test Result	--
22	Section Officer	Basavaraju
23	Sub Division Officer	D.K.Madhu Sudhan
24	Observation	- -

rk Quality	Satisfactory
Comments	The work is carried out by the Contractor satisfactorily.

8/11/16

Dr. Krishnamurthy
Professor - PG Studies
RASTA Centre for Road Technology
VOLVO Construction Equipment Campus
Phase I, Peenya Industrial Area
Bangalore – 560 058, India